

# UECKER MISSIONS UPDATE

Dennis & Amy Uecker

2nd Quarter | 2024



**The first day of demo and hauling rubble to 'sacks'. No space for dumpsters on these narrow streets!**

## DORM REMODEL HAS BEGUN!

Work on the dorm remodel began in earnest March 25th. Demolition of the drop ceilings in the eight dorm rooms, living/dining room and existing bathrooms was the first task to make way for the new electrical and plumbing installations. It also gave us a good view of the structural integrity of the existing ceiling.

The ceiling demo work took twice as long once we discovered there was a secondary and older 'drop' ceiling between the one seen and the original brick ceiling.

Ceiling demolition continued through week two until the old drop ceilings were down, giving us a better look at the beams. There is minor fire damage in some spots, which was a surprise to see! After discussions with the engineer, we will install support beams in two different areas of the ceiling and then move forward with putting up the new dry wall ceiling.

Week three of work was digging the pathways for new water installation as well as installing new drainage pipes for the five bathrooms and future new kitchen!



**[L] Inspecting original ceilings and wooden beams  
[R] Trenches dug for water installations!**

## THANK YOU FOR YOUR CONTINUED PRAYERS AND GIVING!



We GREATLY appreciate your support as we daily work to best manage this MIRACLE project! We will keep you updated as the remodel progresses these next few months. AIMers begin arriving the end of May for the summer internship. We thank God for this opportunity to train laborers at the RKR Global Training Center and send them out, for HIS Glory!

## WOULD YOU LIKE TO GIVE?

Send funds to:  
Global Missions UPCI  
36 Research Park Court  
Weldon Spring, MO 63304

Please write 'RKR Training Center' in notes.  
GM Project number:  
GMFBS.156867.2207